

**PIONEER  
CONSTRUCTIONS**  
ENGINEERS & CONTRACTORS

Q 89, 1st Floor, Vasanthapura Main Road  
Konanakunte Cross, Bangalore - 560 062.  
GSTIN NO - 29AANFP6361L1ZH

DAPNRVDC/509/11-25  
No. PC/24-25/085

Date: 24/08/24

To  
The Hon'ble Secretary,  
R.S.S Trust,  
Jayanagara,  
Bangalore.

Sub: Submission of Bill for Rain Water Harvesting Work in RV Dental College Campus, JP Nagar,  
Bangalore.

Respected Sir,

We are hereby submitting of Bill for Rain Water Harvesting Work in RV Dental College Campus, JP  
Nagar, Bangalore.

We are requesting you to please release the payment at the earliest.  
This is for your kind information and further needful action.

  
Yours Faithfully

Thanking you



Principal  
D.A.P.M.R.V. Dental College  
J.P. Nagar I Phase,  
Bangalore - 560 078.

PIONEER CONSTRUCTIONS


Date : 22-08-2024

PROJECT: RV DENTAL COLLEGE, JP NAGAR, BANGALORE.

DESCRIPTIONS: RAIN WATER HARVESTING PIT WORK MEASUREMENT SHEET.

SI no	Descriptions	Unit	Qty	Rate	Amount	Remarks
1	Providing and Fixing of 900mm dia Cement Rings for Rain water harvesting wherever shown in the premises and filling about 30mm depth of 20/40mm aggregates. Excavation Size - 3'0" x 10'0"	No's	5.00	40000.00	2,00,000.00	
2	Providing and Fixing of 160mm dia PVC 6 kg Pipes for connection of Rain Water harvesting lines.	Rmtr	6.09	1900.00	11,571.00	
3	Providing and Fixing of 110mm dia PVC 6 kg Pipes for connection of Rain Water harvesting lines.	Rmtr	24.39	1375.00	33,536.00	
Sub Total					2,45,107.00	
GST 18%					44,119.00	
Total amount including GST					2,89,226.00	

\* work is completed & found satisfactory.  
 \* quantity has been checked & found correct.  
 \* B.R. 8,423/- + GST has increased due to increase in the quantity of laying of pipe.  
 (The location of the Rain water Recharge pit was changed)

28/09/24  


26/8/24  
 Campus Engineer  
 DAPM RV Dental College

*[Signature]*

Principal  
 D.A.P.M.R.V. Dental College  
 J.P. Nagar I Phase,  
 Bangalore - 560 078.

**SUBMITTED**

Date: 25.06.2024

Sir,

**Sub: Approval to take up Construction of Rain water Harvesting Pits (5 Nos. as per the BWSSB Notice) at RV Dental College, J.P. Nagar, Bangalore.**

**Ref:**

1. As per the Intimation letter from BWSSB
2. Copy of the quotation.
3. Site plan showing proposed locations of Recharge pits.

**Through: M/s. Pioneer Constructions.**

Reference to the above, quotation has been received for construction of Rain water Harvesting Pits (5 Nos. as per the BWSSB Notice) at RV Dental College.

**Details as follows :**


- Total 5 numbers of proposed Rain water Harvesting pits.
- Excavation size – 3'0" X 10'0"
- Providing & fixing of 900mm dia cement rings for rain water harvesting pit and filling 20/40 mm aggregates up to a depth of 1 feet from bottom.
- Providing & laying 200mm dia PVC pipes for connecting rain water pipes to recharge pits.

**Rates have been verified & Negotiated.**

**Total Cost including pipelines will be about Rs. 2,36,684-00 + GST**

This is for kind information and approvals for placing the order.

Regards.

  
(Vasavachar. V)  
AGM-Engg./RSST




*Approved*  
*[Signature]*  
20/6

DAPM RV DC	
PRINCIPAL	<i>[Signature]</i>
SUPERINTENDENT	<i>[Signature]</i> 25/6/24
SECTION	
DISPATCH	

927/24-25  
28.06.2024

(P.T.O)

  
D.A.P.M.R.V. Dental College  
J.P. Nagar 1 Phase,  
Bangalore - 560 078.